

Heating Tune-Up Checklist

125 Hillside Avenue, South River, NJ 08882 • (732) 238-9300 • www.alpinegreen.net

Customer Information			
Name:			
Address:		City:	State: Zip:
Home Phone:	_ Other Phone:	Email: _	
Equipment Being Checked			
Tune-Up Date:			
Description:	Manufacturer:		Installation Date:
Model #:	Serial #: ₋		Thermostat Model #:
Diagnostics and Testing			
System-Wide Inspection ☐ Inspect and tighten all electrical connections and terminals. ☐ Insure correct supply voltage at rest, start, and run. ☐ Thoroughly clean or replace air-filter(s). Size: ☐ Replace at next service. ☐ Examine complete system for code violations and possible safety problems.			
Heating System Inspection ☐ Inspect, clean and adjust main gas burners. ☐ Inspect, clean and adjust ignition/pilot system (if applicable). ☐ Brush and vacuum the heat-exchanger(s) and combustion chambers. ☐ Inspect heat-exchanger(s) and combustion chambers for cracks, rusting, or problems. ☐ Vacuum out blower compartment, return box, and surrounding area (if applicable). No duct cleaning. ☐ Inspect blower motor, drive mechanism and fan assembly. ☐ Inspect motor and fan bearings as well as other moving parts as necessary. ☐ Measure and record electrical voltage, amperage, and component resistance. Volts: Amps: ☐ Inspect and test all system transformers, relays, switches, and safety controls. ☐ Inspect the flue assembly flue gas drafting mechanism. ☐ Test gas pressure (if applicable). ☐ Monitor heating cycle and system output. Temp(s): °F °F ☐ Check thermostat operation. ☐ Turn on/check humidifier operation. ☐ Change water panel. Size:			
Recommendations			
☐ Thorough blower motor cleanin☐ Thorough coil cleaning (\$195.00☐ Enroll in a Service Contract)) □ Pa	stem replacement rt replacement: her:	
Technician's Comments			
Technician's Signature			
recinician's Signature		Overall Co	ndition of Equipment